



**Indianapolis Power & Light Company
Eagle Valley Generating Station**

Annual Inspection of CCR Surface Impoundments

Revision 0

January 11, 2021

Issue Purpose: Use

Project No.: A10572.127

55 East Monroe Street
Chicago, IL 60603-5780 USA
312-269-2000
www.sargentlundy.com



LEGAL NOTICE

This deliverable was prepared by Sargent & Lundy, L.L.C. (S&L) expressly for the sole use of Indianapolis Power & Light Company (Client) in accordance with the contract agreement between S&L and Client. This deliverable was prepared using the degree of skill and care ordinarily exercised by engineers practicing under similar circumstances. Client acknowledges: (1) S&L prepared this deliverable subject to the particular scope limitations, budgetary and time constraints, and business objectives of Client; (2) information and data provided by others, including Client, may not have been independently verified by S&L; and (3) the information and data contained in this deliverable are time-sensitive and changes in the data, applicable codes, standards, and acceptable engineering practices may invalidate the findings of this deliverable. Any use or reliance upon this deliverable by third parties shall be at their sole risk.

CERTIFICATION PAGE

I certify that this report was prepared by me or under my supervision and that I am a registered professional engineer under the laws of the State of Indiana.

This report is released for use under the authority of Ryan W. Friis, Indiana PE #11700057 on January 11, 2021.

Certified By: Ryan W. Friis Date: January 11, 2021

Seal:




TABLE OF CONTENTS

- 1. PURPOSE..... 1**

- 2. INSPECTION OF EXISTING CCR SURFACE IMPOUNDMENTS 2**
 - 2.1. CHANGES IN GEOMETRY 2
 - 2.2. REVIEW OF EXISTING INSTRUMENTATION..... 2
 - 2.3. IMPOUNDMENT PARAMETERS 2
 - 2.4. VISUAL INDICATION OF ACTUAL OR POTENTIAL STRUCTURAL WEAKNESSES 4
 - 2.5. OTHER CHANGES 4

- 3. CONCLUSION 5**

1 PURPOSE

Pursuant to 40 CFR 257.83(b)(2), this document provides the annual inspection report for the applicable existing coal combustion residual (CCR) surface impoundments at Indianapolis Power & Light Company's (IPL) Eagle Valley Generating Station. The following applicable CCR units were visually inspected on December 9, 2020, by Mr. Travis Constantine, P.E. (licensed in IL) and Mr. Ryan Friis, P.E. (licensed in IL, IN, KY, and SC):

- Pond A,
- Pond B, and
- Pond C.

2 INSPECTION OF EXISTING CCR SURFACE IMPOUNDMENTS

Federal CCR Rule References: 40 CFR 257.83(b)(1)(i), 257.83(b)(1)(ii) & 257.83(b)(1)(iii)

This annual inspection of the CCR surface impoundments included:

1. Review of previously generated information regarding the status and condition of each CCR surface impoundment including, but not limited to, operating records, publicly accessible Internet site entries, design and construction drawings, and other documents and reports,
2. A visual inspection of the applicable CCR surface impoundments and appurtenant structures to identify signs of any distress or malfunction, and
3. A visual inspection of the accessible portions of known hydraulic structures underlying the bases of the CCR surface impoundments and passing through the dikes of the CCR surface impoundments for structural integrity and continued safe and reliable operation.

The following sections present the observations and findings from the visual inspection of the CCR surface impoundments.

2.1 CHANGES IN GEOMETRY

Federal CCR Rule Reference: 40 CFR 257.83(b)(2)(i)

No noticeable changes in geometry were observed while performing the visual inspection of dike surfaces of the CCR surface impoundments.

2.2 REVIEW OF EXISTING INSTRUMENTATION

Federal CCR Rule Reference: 40 CFR 257.83(b)(2)(ii)

Each CCR surface impoundment outlet structure is equipped with a staff gauge. Maximum staff gauge readings since the last annual inspection (November 19, 2019) are reported in Section 2.3. It should be noted that the ponds are generally dry and, as such, the water level was below the staff gauges.

2.3 IMPOUNDMENT PARAMETERS

Federal CCR Rule References: 40 CFR 257.83(b)(2)(iii), 257.83(b)(2)(iv), & 257.83(b)(2)(v)

Tables 1, 2, and 3 provide various measurable impoundment parameters required by 40 CFR 257.83(b)(2)(iii) through (v) that have been recorded since the last annual inspection in 2019 and at the time this visual inspection was performed.

TABLE 1: APPROXIMATE DEPTH OF WATER AND WATER SURFACE ELEVATION OF CCR SURFACE IMPOUNDMENTS

CCR Surface Impoundment	Minimum Depth ¹ (ft)	Maximum Depth ¹ (ft)	Present Depth ² (ft)	Minimum Elevation ¹ (ft)	Maximum Elevation ¹ (ft)	Present Elevation ² (ft)
Pond A	N/A ³	N/A ³	N/A ³	N/A ³	N/A ³	N/A ³
Pond B	N/A ³	N/A ³	N/A ³	N/A ³	N/A ³	N/A ³
Pond C	N/A ³	N/A ³	N/A ³	N/A ³	N/A ³	N/A ³

Notes:

1. Since the previous annual inspection on November 19, 2019.
2. At the time of visual inspection on December 9, 2020.
3. N/A – Pond did not impound significant water at the time of the annual inspection nor during the prior year.

TABLE 2: APPROXIMATE AVERAGE DEPTH OF CCR AND AVERAGE CCR SURFACE ELEVATION WITHIN CCR SURFACE IMPOUNDMENTS¹

CCR Surface Impoundment	Minimum Depth ² (ft)	Maximum Depth ² (ft)	Present Depth ³ (ft)	Minimum Elevation ² (ft)	Maximum Elevation ² (ft)	Present Elevation ³ (ft)
Pond A	23	23	23	625	625	625
Pond B	14	14	14	616	616	616
Pond C	9	9	9	611	611	611

Notes:

1. Depths and elevations presented are averages over the aerial extent of each impoundment.
2. Since the previous annual inspection on November 19, 2019.
3. At the time of visual inspection on December 9, 2020.

TABLE 3: APPROXIMATE STORAGE CAPACITY AND VOLUME OF IMPOUNDED WATER AND CCR AT TIME OF INSPECTION

CCR Surface Impoundment	Approximate Total Available Storage Capacity (ac-ft)	Approximate Actual Volume of Impounded Water (ac-ft)	Approximate Actual Volume of Impounded CCR (ac-ft)
Pond A	406	Dry	386
Pond B	158	Dry	136
Pond C	95	Dry	53

2.4 VISUAL INDICATION OF ACTUAL OR POTENTIAL STRUCTURAL WEAKNESSES

Federal CCR Rule Reference: 40 CFR 257.83(b)(2)(vi)

S&L observed the exposed interior and exterior slopes, exterior toes of slopes, and crests of slopes for the applicable CCR surface impoundments. S&L did not observe any evidence of existing conditions that are disrupting or could plausibly have the potential to disrupt the operation and safety of the applicable CCR surface impoundments.

S&L observed accessible pipes running through and below the dikes and ponds. S&L did not observe any evidence of existing conditions that are disrupting or could plausibly have the potential to disrupt the operation and safety of the applicable CCR surface impoundments.

2.5 OTHER CHANGES

Federal CCR Rule Reference: 40 CFR 257.83(b)(2)(vii)

No other changes were observed which may have affected the stability or operation of the CCR surface impoundments since the previous annual inspection.

3 CONCLUSION

This annual inspection confirmed that the design, construction, operation, and maintenance of the applicable existing CCR surface impoundments at IPL's Eagle Valley Generating Station are consistent with recognized and generally accepted good engineering standards.